

**PROJECT STATUS REPORT**  
January 10, 2020

**CURRENT PROJECTS**

- 1. CORAL RIDGE AVENUE IMPROVEMENTS PHASE 2 – OAKDALE BLVD TO FOREVERGREEN RD**
  - Total reconstruction of Coral Ridge Avenue from Oakdale Blvd to Forevergreen Rd. Coral Ridge Avenue widened from two lanes to four-lanes with a raised center median and dedicated turn lanes at all intersections. Upgraded traffic signals at Oakdale Blvd; new traffic signals at University Parkway and Wheaton Rd; new pedestrian tunnel just north of Oakdale Blvd; new shared use path along west side of Coral Ridge Ave.; stormwater management enhancements; roadway lighting; landscaping.
  - HR Green is the design consultant and project manager.
  - Funding sources include \$1.7 million of IDOT funds with the balance from local funds and assessments.
  - Peterson Contractors, Inc. submitted the low bid in the amount of \$8,451,528.03.
  - Coral Ridge Avenue is open to traffic and project is substantially complete, but there is an ongoing discussion with the Contractor regarding the quality of the 10' trail along the west side of Coral Ridge Ave that will likely require removal and replacement of most of the trail length this spring.
  - Coralville Engineering Dept. staff contact is Scott Larson.
  
- 2. IOWA RIVER LANDING PUBLIC IMPROVEMENTS 2019 – E. 9<sup>TH</sup> STREET**
  - This project will add final median, on-street parking, and streetscape improvements on E. 9<sup>th</sup> St from 1<sup>st</sup> Ave to Quarry Rd.
  - HR Green is the engineering consultant and construction manager
  - The construction period for this project is October 2019 through July 2020.
  - Construction on E. 9<sup>th</sup> St began in October 2019 and substantial completion of Phase1 improvements achieved in early December 2019. Final completion is scheduled for July 2020.
  - Coralville Engineering Dept. staff contact is Dan Holderness.
  
- 3. IOWA RIVER LANDING PUBLIC IMPROVEMENTS 2020 – E. 2<sup>ND</sup> AVENUE**
  - This project will complete E. 2<sup>nd</sup> Ave between E. 7<sup>th</sup> St and E. 9<sup>th</sup> St. including paving, sidewalks, and streetscape and landscape elements.
  - HR Green is the engineering consultant and construction manager.
  - E. 2<sup>nd</sup> Ave. improvements will start April 2020 with substantial completion in fall 2020 and final landscaping in spring 2021.
  - Coralville Engineering Dept. staff contact is Scott Larson.
  
- 4. INTERSTATE 80 & 1<sup>ST</sup> AVENUE INTERCHANGE IMPROVEMENTS**
  - This project involves the reconstruction of the I-80/1<sup>st</sup> Ave. interchange.
  - HR Green is the consultant on this project.
  - The amendments to the Interstate Justification Report and NEPA document have been completed; and signed by the consultant, Iowa DOT, and FHWA. The amendments recommend the DDI design concept.
  - The DOT has agreed to cost share the preliminary design of this project to the D5 level.
  - This project is included in the 2020-2024 DOT Five Year Road Plan. Construction is programmed for 2023.
  - Coralville Engineering Dept. staff contact is Dan Holderness.

**FUTURE PROJECTS**

- A. I-80 & I-380 Interchange – Iowa DOT project (2017-2025)
- B. 10<sup>th</sup> Avenue Duct Bank – Hwy 6 to 6<sup>th</sup> St; 6<sup>th</sup> St from 10<sup>th</sup> Ave to 12<sup>th</sup> Ave
- C. Town Center Improvements: 5<sup>th</sup> St & 10<sup>th</sup> Ave roundabout, 10<sup>th</sup> Ave from West Bank to 7<sup>th</sup> St, and 6<sup>th</sup> St from 10<sup>th</sup> Ave to 12<sup>th</sup> Ave
- D. 5<sup>th</sup> St from 12<sup>th</sup> Ave to 20<sup>th</sup> Ave (2023-2024)

Sign up for **Construction and Traffic Updates** at <http://www.coralville.org/notifyme>