

PROJECT STATUS REPORT July 8, 2020

CURRENT PROJECTS

1. **CORAL RIDGE AVENUE IMPROVEMENTS PHASE 2 – OAKDALE BLVD TO FOREVERGREEN RD**
 - Total reconstruction of Coral Ridge Avenue from Oakdale Blvd to Forevergreen Rd.
 - HR Green is the design consultant and construction manager.
 - Peterson Contractors, Inc. is the prime contractor.
 - **Project is substantially complete**, but a majority of the 10' trail along the west side of Coral Ridge Ave will be replaced in early August due to problems with the original construction.
 - Coralville Engineering Dept. staff contact is Scott Larson.

2. **IOWA RIVER LANDING PUBLIC IMPROVEMENTS 2019 – E. 9TH STREET**
 - This project will add final median, on-street parking, and streetscape improvements on E. 9th St from 1st Ave to Quarry Rd.
 - HR Green is the engineering consultant and construction manager.
 - All American Concrete is the prime contractor.
 - Construction on E. 9th St began in October 2019. Final completion is scheduled for August 2020.
 - Coralville Engineering Dept. staff contact is Dan Holderness.

3. **IOWA RIVER LANDING PUBLIC IMPROVEMENTS 2020 – E. 2ND AVENUE**
 - This project will complete E. 2nd Ave between E. 7th St and E. 9th St. including paving, sidewalks, and streetscape and landscape elements.
 - HR Green is the engineering consultant and construction manager.
 - Portzen Construction is the prime contractor.
 - E. 2nd Ave. improvements started in April 2020 with substantial completion in fall 2020 and final landscaping in spring 2021.
 - Coralville Engineering Dept. staff contact is Scott Larson.

4. **IOWA RIVER TRAIL – ROCKY SHORE DRIVE TO CLEAR CREEK**
 - This project involves the construction of a 10-foot-wide concrete trail and prefabricated bridges over Clear Creek from Rocky Shore Drive to connect to the existing trail along the Iowa River on the north side of Clear Creek.
 - Shoemaker & Haaland is the consultant on this project.
 - The project is scheduled for an August 18th DOT letting.
 - The project will begin in September 2020 and be completed in the spring of 2021.
 - Coralville Engineering Dept. staff contact is Scott Larson.

5. **INTERSTATE 80 & 1ST AVENUE INTERCHANGE IMPROVEMENTS**
 - This project involves the reconstruction of the I-80/1st Ave. interchange.
 - HR Green is the consultant on this project.
 - This project is in the 2020-2024 DOT Five Year Road Plan. Project is scheduled be bid in January 2023.
 - Coralville Engineering Dept. staff contact is Dan Holderness.

FUTURE PROJECTS

- A. 10th Avenue Duct Bank – Hwy 6 to 6th St; 6th St from 10th Ave to 12th Ave
- B. Town Center Improvements: 5th St & 10th Ave roundabout; 10th Ave from West Bank to 7th St; 6th St from 10th Ave to 12th Ave
- C. 5th St from 12th Ave to 20th Ave (2023-2024)

Sign up for **Construction and Traffic Updates** at <http://www.coralville.org/notifyme>