

Coralville Engineering Department

PROJECT STATUS REPORT

April 18, 2022

CURRENT PROJECTS

1. INTERSTATE 80 & 1ST AVENUE INTERCHANGE IMPROVEMENTS

- Reconstruction of the I-80 & 1st Ave interchange as a Diverging Diamond Interchange.
- HR Green is the consultant.
- Coralville received BUILD Grant for \$20,525,359 on September 14, 2020, and FHWA approved transfer of the grant funds from the City to the Iowa DOT.
- Project is in the 2021-2025 Iowa DOT Five-Year Highway Program.
- The Iowa DOT is the lead agency and final design began December 2020.
- Private utility relocations to be completed spring-summer 2022.
- Scheduled for August 2022 Iowa DOT letting with construction complete in late 2024.

2. 5TH STREET IMPROVEMENTS – 12TH AVENUE TO 20TH AVENUE

- Total reconstruction of 5th Street from just west of 12th Avenue through the 20th Avenue intersection, including: Concrete street pavement; wide sidewalks; water main; storm sewer; streetscape enhancements (decorative lighting, street trees, stormwater planters, site furnishings).
- Project received \$1.65M in STBG funding for Federal FY2023.
- Shive-Hattery is the consultant and data collection is underway.
- ***Preliminary utility relocation corridor to be identified by May 3, 2022, with private utility relocations to be complete by end of 2022.***
- Street project design January to November 2022. IDOT bid letting February 2023.
- Street reconstruction spring 2023 thru fall 2024.

3. CLEAR CREEK TRAIL CONNECTION (CAMP CARDINAL BLVD) - HWY 6 TO HARKIN TRAILHEAD

- Project received \$212,519 in TAP funding for Federal FY2022.
- Shoemaker-Haaland is the consultant.
- IDOT letting anticipated in July 2022 with construction summer-fall 2022.

4. NORTH LIBERTY ROAD & FOREVERGREEN ROAD ROUNDABOUT

- Project is now 100% developer-funded (part of the Forevergreen Heights subdivision).
- McClure Engineering is the developer's consultant.
- North Liberty Rd will close to through traffic between Rustic Ridge Rd and Dubuque St on April 21.
- Goal is to re-open North Liberty Rd to through traffic before school starts on August 23.
- Final completion expected fall 2022.

FUTURE PROJECTS

- A. Highway 6 & Deer Creek Rd Improvements: Turn lanes, traffic signals, upgraded RRXing. Received \$864K in STBG funding in July 2021. Construction fall 2025 to spring 2027.
- B. Town Center Duct Bank: 10th Ave from Hwy 6 to 6th St; 6th St from 10th Ave to 12th Ave.
- C. Town Center Improvements: 5th St & 10th Ave roundabout; 10th Ave reconstruction from West Bank to 7th St; 6th St reconstruction from 10th Ave to 12th Ave.
- D. 1st Avenue & Oakdale Boulevard Roundabout.
- E. Dubuque St & Forevergreen Rd Roundabouts. Joint project with Johnson County.
- F. Forevergreen Road Extension between 12th Ave & North Liberty Rd. Joint project with North Liberty.