

**Project One
Plant Replacement Project**

**Quote Sheet -
Project #1**

Sites #1 and #2

Plants

Botanical Name	Common Name	Size	Quantity	Extended Price including labor per plant
Sporobolus heterolepis	Prairie Dropseed	1 gallon	<u>264</u>	<hr/>
Calamagrostis acutiflora "Karl Foerster"	Karl Foerster Feather Reed Grass	1 gallon	<u>55</u>	<hr/>

Subtotal Price for Plantings Listed Above

Other Project considerations

Removal of red rock and existing plants, scrape off 3-6 inches of soil, replace and incorporate with soil to 4 inch depth crown at center of median and sloped to curb after appropriate top soil mix is placed.

Install per provided planting detail.

Double screened shredded hardwood mulch in dark brown. Apply 2" thick.

Curb will serve as edge. In areas where bed meets turn, a 3 inch earth edge will be dug.

Water three times after planting has been approved and accepted. Plants will be watered by contractor until project is completed and inspected.

include mulch, soil, watering, etc.

Subtotal Price for All Other Project Considerations

Total Project Quote

Alternate Price

One Year Warranty on Project #1

Signature

Date
